

78 Construct T Hangars

Project Number: 11-132 - 1

This project involves the construction of T-Hangars for use by the flying public for the storage of light single and twin engine aircraft. This project was recommended in the 2008 Air Park Master Plan Update Adopted by the City Commission July 2008.

Total Cost:	\$500,000.00			Source of Funding	
FY2012	\$500,000.00	Prior Years	\$0.00	Airpark Fund 465	\$500,000.00
Managing Department:	Airpark (AP), Engineering			Total	\$500,000.00

Phase: Not Initiated

Project Manager: Tammy Good

Progress this month April,2012

This project is being evaluated for its necessity. Currently, a private developer is constructing T-Hangers at the airpark.

Person Reporting: Tammy Good

Design Consultant: To Be Determined **Design Time Frame:** 2011

Design Consultant Start Date: **Design Consultant Finish Date:** **Design PO:**

Construction Contractor: To Be Determined **Construction Time Frame:** 2012

Construction Start Date: **Construction End Date:** **Construction PO:**

Complete drainage study of entire airpark, 1001 NE 10 St
 Conceptual permit submitted to Broward County.

Total Cost:	\$263,322.00			Source of Funding	
FY2012	\$16,734.00	Prior Years	\$246,588.00	Airpark Fund 465	\$263,322.00
Managing Department:	Engineering			Total	\$263,322.00

Phase: Design/Study

Project Manager: Tammy Good

Progress this month April, 2012

The design of this project is complete. A conceptual permit has been submitted to Broward County. The first round of comments were received with minimal revisions required, one being the requirement of a wetlands delineation survey. This is currently being prepared to address Broward County's comments. After submission of this permit application, the county decided we do not need a wetlands delineations permit. A revision to the plan/permit is being prepared to include additional parcels on airpark property.

Person Reporting: Tammy Good

Design Consultant: Hanson Design Time Frame: 16 months (estimated)
 Design Consultant Start Date: 8/18/2009 Design Consultant Finish Date: 1/16/2011 % Complete: 90 % Design PO: 101684

Purchase Order	Company:	Paid to date:	Purchase Order Total
101684	HANSON PROFESSIONAL SERV. INC	\$233,933.00	\$233,933.00

Construction Contractor: TBD Construction Time Frame: 180 days
 Construction Start Date: 3/1/2011 Construction End Date: 9/1/2011 % Complete: NA Construction PO:

Construct 3500 SF storage shed for airpark maintenance equipment, 1001 NE 10 St.

This project has been awarded to the lowest bidder Ahrens Inc. in the amount of \$468,477.00.

Total Cost:	\$437,999.00			Source of Funding	
	FY2012	\$372,751.00	Prior Years	\$65,248.00	Airpark Fund 465
					\$437,999.00
Managing Department:	Engineering				
				Total	\$437,999.00

Phase: Advertisement

Project Manager: Tammy Good

Progress this month April,2012

At this time the plans have been submitted to the building department for permitting. A preconstruction meeting was conducted on March 15, 2012 and a construction site trailer was mobilized to the site. Work will commence upon receipt of permit which is expected to be the week of May 1, 2012.

Person Reporting: Tammy Good

Design Consultant: Cartaya & Associates Design Time Frame: 12 months
 Design Consultant Start Date: 5/15/2009 Design Consultant Finish Date: 6/7/2010 % Complete: 100 % Design PO: 293052

Purchase Order	Company:	Paid to date:	Purchase Order Total
293052	CARTAYA & ASSOCIATES ARCHT.	\$60,192.95	\$70,704.00

Construction Contractor: Ahrens Construction Time Frame: 180 days
 Construction Start Date: 4/2/2012 Construction End Date: 11/1/2012 % Complete: 0 % Construction PO: 468,477

This project funds the repairs and maintenance of airside pavements including crack sealing, rejuvenation, and miscellaneous structural repairs.

Total Cost: \$880,245.00

Source of Funding

FY2012	\$100,000.00	Prior Years	\$380,245.00	Airpark Fund 465	\$880,245.00
--------	--------------	-------------	--------------	------------------	--------------

Managing Department: Airpark (AP), Public Works

Total	\$880,245.00
--------------	---------------------

Phase: Ongoing

Project Manager: Rob McCaughan

Progress this month June,2011

Ongoing maintenance of pavement. FY 11 projects are complete.
 Projects starting in FY 12 will include runway 10-28 and taxiway Lima.

Person Reporting: Steve Almyda

Design Consultant: N/A

Design Time Frame:

Design Consultant Start Date:

Design Consultant Finish Date:

Design PO:

Construction Contractor:

Construction Time Frame:

Construction Start Date:

Construction End Date:

Construction PO: 101949

Purchase Order

Company:

Paid to date:

Purchase Order Total

101949

WEEKLEY ASPHALT PAVING INC

\$255,565.00

\$255,565.00